









ID	Název úkolu	Doba trvání	Zahájení	Dokončení	Předchůdci	II. 2015		III. 2015				IV. 2015				V. 2015				VI. 2015				VII. 2015				VIII. 2015				IX. 2015				X	
						26.	2.	9.	16.	23.	2.	9.	16.	23.	30.	6.	13.	20.	27.	4.	11.	18.	25.	1.	8.	15.	22.	29.	6.	13.	20.	27.	3.	10.	17.		24.
1	Zateplení kolejí Strahov	198 dny	14.2. 15	30.8. 15		14.2.																															30.8.
2	Převzetí staveniště	1 den	14.2. 15	14.2. 15		14.2.																															14.2.
3	Přípravné práce	5 dny	15.2. 15	19.2. 15	2	15.2.																															19.2.
4	Blok 1	138 dny	9.3. 15	24.7. 15		9.3.																															24.7.
5	ZATEPLENÍ SOKLOVÉ ČÁSTI	130 dny	9.3. 15	16.7. 15		9.3.																															16.7.
10	OKNA	31 dny	27.4. 15	27.5. 15		27.4.																															27.5.
11	3.NP	10 dny	27.4. 15	6.5. 15		27.4.																															6.5.
16	2.NP	10 dny	4.5. 15	13.5. 15		4.5.																															13.5.
21	1.NP	10 dny	11.5. 15	20.5. 15		11.5.																															20.5.
26	1.PP	10 dny	18.5. 15	27.5. 15		18.5.																															27.5.
31	HYDROIZOLACE STŘECH A TERAS	40 dny	18.4. 15	27.5. 15		18.4.																															27.5.
37	KZS	72 dny	14.5. 15	24.7. 15		14.5.																															24.7.
41	Blok 2	162 dny	15.2. 15	26.7. 15		15.2.																															26.7.
42	ZATEPLENÍ SOKLOVÉ ČÁSTI	162 dny	15.2. 15	26.7. 15		15.2.																															26.7.
47	OKNA	52 dny	9.3. 15	29.4. 15		9.3.																															29.4.
83	HYDROIZOLACE STŘECH A TERAS	53 dny	3.3. 15	24.4. 15		3.3.																															24.4.
89	KZS	82 dny	16.4. 15	6.7. 15		16.4.																															6.7.
93	Blok 3	152 dny	15.2. 15	16.7. 15		15.2.																															16.7.
94	ZATEPLENÍ SOKLOVÉ ČÁSTI	152 dny	15.2. 15	16.7. 15		15.2.																															16.7.
99	OKNA	52 dny	9.3. 15	29.4. 15		9.3.																															29.4.
135	HYDROIZOLACE STŘECH A TERAS	53 dny	3.3. 15	24.4. 15		3.3.																															24.4.
141	KZS	82 dny	16.4. 15	6.7. 15		16.4.																															6.7.
145	Blok 4	140 dny	27.2. 15	16.7. 15		27.2.																															16.7.
146	ZATEPLENÍ SOKLOVÉ ČÁSTI	140 dny	27.2. 15	16.7. 15		27.2.																															16.7.
151	OKNA	52 dny	9.3. 15	29.4. 15		9.3.																															29.4.
187	HYDROIZOLACE STŘECH A TERAS	53 dny	3.3. 15	24.4. 15		3.3.																															24.4.
193	KZS	82 dny	16.4. 15	6.7. 15		16.4.																															6.7.
197	Blok 5	152 dny	15.2. 15	16.7. 15		15.2.																															16.7.
198	ZATEPLENÍ SOKLOVÉ ČÁSTI	152 dny	15.2. 15	16.7. 15		15.2.																															16.7.
203	OKNA	52 dny	9.3. 15	29.4. 15		9.3.																															29.4.
204	6.NP	10 dny	9.3. 15	18.3. 15		9.3.																															18.3.
209	5.NP	10 dny	16.3. 15	25.3. 15		16.3.																															25.3.
214	4.NP	10 dny	23.3. 15	1.4. 15		23.3.																															1.4.
219	3.NP	10 dny	30.3. 15	8.4. 15		30.3.																															8.4.
224	2.NP	10 dny	6.4. 15	15.4. 15		6.4.																															15.4.
229	1.NP	10 dny	13.4. 15	22.4. 15		13.4.																															22.4.
234	1.PP	10 dny	20.4. 15	29.4. 15		20.4.																															29.4.
239	HYDROIZOLACE STŘECH A TERAS	53 dny	3.3. 15	24.4. 15		3.3.																															24.4.
245	KZS	82 dny	16.4. 15	6.7. 15		16.4.																															6.7.
249	Blok 6	142 dny	25.2. 15	16.7. 15		25.2.																															16.7.
250	ZATEPLENÍ SOKLOVÉ ČÁSTI	142 dny	25.2. 15	16.7. 15		25.2.																															16.7.
255	OKNA	52 dny	9.3. 15	29.4. 15		9.3.																															29.4.
256	6.NP	10 dny	9.3. 15	18.3. 15		9.3.																															18.3.
261	5.NP	10 dny	16.3. 15	25.3. 15		16.3.																															25.3.
266	4.NP	10 dny	23.3. 15	1.4. 15		23.3.																															1.4.
271	3.NP	10 dny	30.3. 15	8.4. 15		30.3.																															8.4.
276	2.NP	10 dny	6.4. 15	15.4. 15		6.4.																															15.4.
281	1.NP	10 dny	13.4. 15	22.4. 15		13.4.																															22.4.
286	1.PP	10 dny	20.4. 15	29.4. 15		20.4.																															29.4.

Projekt: strahov draft 3 sod
Datum: 16.2. 15

Úkol  Průběh  Souhrnný  Vnější úkoly  Konečný termín 
Rozdělení  Milník  Souhrn projektu  Vnější milník 